



City of Fort Myers, Florida

*Engineering Division
Stormwater Management
P.O. Drawer 2217
Ft. Myers, FL 33902
PH# (239) 321-7630
FAX# (239) 344-594*

July 27, 2018

RE: FDEP ID: COM 288039, Weekly Update

Jon Iglehart
South District Director, FDEP
2295 Victoria Avenue, Suite 364
Fort Myers, Florida 33901

Dear Mr. Iglehart,

This letter constitutes the weekly update requested by FDEP concerning the removal of the lime residual at the South Street Property.

The July groundwater sampling was completed on July 17th and 18th. Monitor Wells MW-1R through MW-10 (total 10) were shipped to the lab for analyses of Al, As, Mn, Fe, Mo & TDS. The results should be available in the first few days of August.

The City has received the right of entry for three of the adjacent properties. City Staff is currently negotiating the authorization to work on the remaining private properties located within the block adjacent to the city property. It is anticipated that these negotiations will be completed well in advance of the start time of the land preparation phase of the project.

City Staff and our consultants have been working on the excavation and assurances plan. The plan is approximately 90 % completed. It is anticipated that the draft plan will be ready within the next two weeks. The City will coordinate a meeting with FDEP to discuss the plan before a final version is submitted.

City Staff has a conceptual plan for the design of the off-site drying site area, however, it is not anticipated that off-site drying will be required at this time.

The City is finalizing the negotiations for the site preparation, excavation plan, assurances plan and disposal with various consultants and contractors. FDEP will be notified when the final option has been selected by the City of Fort Myers.

If you have any other questions or concerns please contact me at (239) 321-7630.

Thank you,

Richard H Thompson, P.E.
City of Fort Myers
Stormwater Resource Manager

Cc Mark Martin
Scott McManus
Richard Moulton
Saeed Kazemi