



City of Fort Myers, Florida

*Engineering Division
Stormwater Management
P.O. Drawer 2217
Ft. Myers, FL 33902
PH# (239) 321-7630
FAX# (239) 344-594*

October 5, 2018

RE: FDEP ID: COM 288039, Weekly Update

Jon Iglehart
South District Director, FDEP
2295 Victoria Avenue, Suite 364
Fort Myers, Florida 33901

Dear Mr. Iglehart,

This letter constitutes the weekly update requested by FDEP concerning the removal of the lime residual at the South Street Property.

This week the dust screen was added to the perimeter fence to reduce the risk of any dust leaving the site. Silt fence was installed around the entire perimeter of the project site inside the fence (with the exception of the two access gates). Tree Removal began on the site.

During the next week the City plans to continue with the tree removal. The trees will be mulched on-site after all the trees and stumps have been removed. The mulch from the tops of the trees will be recycled and utilized for projects around the City of Fort Myers. The stumps will be disposed of at the Lee Hendry Landfill. It is anticipated that the silviculture project will take approximately three to four weeks.

The City of Fort Myers will continue to coordinate with FDEP to facilitate the Removal Plan and monitoring.

If you have any other questions or concerns please contact me at (239) 321-7630.

Thank you,

Richard H Thompson, P.E.
City of Fort Myers
Stormwater Resource Manager

Cc Mark Martin
Scott McManus
Richard Moulton
Saeed Kazemi