



City of Fort Myers, Florida

*Engineering Division
Stormwater Management
P.O. Drawer 2217
Ft. Myers, FL 33902
PH# (239) 321-7630
FAX# (239) 344-594*

March 1, 2019

RE: FDEP ID: COM 288039, Weekly Update

Jon Iglehart
South District Director, FDEP
2295 Victoria Avenue, Suite 364
Fort Myers, Florida 33901

Dear Mr. Iglehart,

This letter constitutes the weekly update requested by FDEP concerning the removal of the lime residual at the South Street Property.

The groundwater sampling was completed on Monday 2-18-2019. Additional Samples were collected on Monday 2-25-2019. The results will be forwarded to you when they are received.

Attached please find a weekly on-site progress report.

The transportation of the lime residuals continued this week. As of the end of day on Thursday 2-28-2019, 28,400 tons of material has been taken to Mulberry for processing and disposal. The Confirmatory Sampling and Removal Assurance Plan sampling has been started.

The City of Fort Myers will continue to coordinate with FDEP to facilitate the Removal Plan and monitoring.

If you have any other questions or concerns please contact me at (239) 321-7630.

Thank you,

Richard H Thompson, P.E.
City of Fort Myers
Stormwater Resource Manager

Cc Mark Martin
Scott McManus
Richard Moulton
Saeed Kazemi



Project Name:	Lime Residuals Removal	Project No.	196779
Location:	1348 South Street, City of Fort Myers	Phase	1330
Inspector name:	Louis Vitone	Report No.	18
CM/RE:	Black and Veatch	Start Date	February 22, 2019
Contractor:	Karle Environmental	End Date	February 28, 2019

WEEKLY SUMMARY

DESCRIPTION OF ACTIVITY

- Friday February 22, 2019 – Loaded and removed lime residuals from site.
- Monday February 25, 2019 – Loaded and removed the remaining lime residuals from site.
- Apparent lime residuals have been removed from the site, confirmatory sampling and closeout inspections have commenced this week.
- Wednesday February 27, 2019 – Karle Environmental began removing some of their equipment from the site to allow for the confirmatory sampling.
- Thursday February 28, 2019 - Confirmatory Sampling and Removal Assurance Plan samples started.

- Total cumulative tons of lime residuals removed from site through end date of this report is approximately 28,400 tons.