



3348 South Street Site Cleanup Progress

December 2018 – February 2019

On November 28, 2019 contractors for the City of Fort Myers began preparation activities that included removing, mulching and transporting trees and vegetation from the site. The City will continue coordinating the lime residuals material transportation plan. Progress updates and photos are shown below.



Wednesday, December 26, 2018 Update & Drone Image

From Friday, December 14th to Thursday, December 20th trucks were loaded, weighed and continued removing lime residuals from the site. The total cumulative tons of lime residuals removed from the site through December 20th was approximately 3,231 tons.





3348 South Street Site Cleanup Progress

December 2018 – February 2019

Thursday, January 10, 2019 Update & Drone Image

On Wednesday, January 2nd and Thursday January 3rd, Lime residuals were loaded, weighed and removed from site. The total cumulative tons of lime residuals removed from the site was approximately 4,527 tons.



Thursday, January 24, 2019 Update & Drone Image

From Friday, January 18th to Thursday, January 24th trucks were loaded, weighed and continued removing lime residuals from the site. The total cumulative tons of lime residuals removed from the site through January 24th was approximately 14,600 tons.





3348 South Street Site Cleanup Progress

December 2018 – February 2019

Friday, February 8, 2019 Update & Drone Image

From Friday, February 1st to Thursday, February 7th trucks were loaded, weighed and continued removing lime residuals from the site. The total cumulative tons of lime residuals removed from the site through February 7th was approximately 21,400 tons.



Friday, February 22, 2019 Update & Drone Image

From Friday, February 15th to Thursday, February 21st trucks were loaded, weighed and continued removing lime residuals from the site. The total cumulative tons of lime residuals removed from the site through February 21st was approximately 27,400 tons.

